006-18-000097 Package-1 Consist of 18 works

Byatarayanapura Division. Job code- 006-18-000097

1. Desilt work is carried out on Munisonnegowda layout, Sadiq layout, SVN School road, Krishnappa layout, and Rachenahalli road and measurement taken on 8/10/2020, 9/10/2020, 15/11/2021, 18/11/2021, 15/12/2020 & 14/9/2020

2. Removing and Resetting of stone slab of drain work is carried for the above mentioned roads and the measurement taken on 14/10/2021 02/12/2021, 4/12/2021, 6/12/21, 28/1/21,

3. SSM culvert is done at Krishnappa house road and measurement taken on 20/4/21., pointing & coping concrete work also completed.

4. Provided 250mm precast slab for the new SSM culvert at Krishnappa house road.

5. ~~Earth work~~ ~~1:3:6~~ Earth work is provided for new concrete roads at Venkatesh House road, Stop Border road, and Manasa Public School road and measurement Taken on 25/1/2021

6. PCC 1:3:6 is provided for the concrete roads and measurement taken on 20/4/2021

7. M30 Cement Concrete is provided for the concrete roads & measurement taken on 28/04/2021

Road Works

8. Road Earth work is carried at Munisoonnegowda Layout, Sadiq layout, SVN School Road, Krishnappa layout, Rachenahalli road, and Bhuvaneshwari Nagar and all the road earth work measurement is taken on 12/10/2020, 14/10/2020, 22/11/21, 25/11/21, 29/11/21

9. Wet mix Macadam layer is layed for the above mentioned roads and measurement taken on 20/10/20, 24/10/20, 14/12/21, 16/12/21, 18/12/21, 5/2/21 25/9/20, 6/10/20 12/8/20.

10. Primer coat is applied for wetmix layer and measurement taken on 2/7/21, 14/12/21, 16/12/21, 18/12/21 12/8/21, 5/7/21. 20/12/20, 17/3/21.

11. Cleaning the existing road surface work done and the measurement taken on 2/7/21, 4/2/22, 12/8/21, 18/7/21

12. Tack coat is layed for DBM and BC layer & measurement taken on 2/7/21, 4/2/22, 5/2/22, 7/2/22, 12/8/21, 5/7/21, 20/12/20, 27/1/21, 17/3/21

13. DBM is layed at Sadiq layout Main Road and measurement taken on 7/2/22

14 BC is layed for all the roads & measurement taken on 2/7/21, 7/2/22, 10/2/22 18/8/21, 14/7/21 & 2/2/21, 22/3/21

15 Thermoplast is taken on 21/7/21, 18/2/22, 18/8/21 14/7/21, 8/2/21, 22/3/21